

PNEG-1590

Dryer Final Assembly & Testing Checklist

Customer Name: _____

Order #: _____ **Serial #:** _____ **MET#:** _____

Model #: _____ **Date:** _____

Basket Assembly Checklist

- ___ ___ Check Order for all Dryer Options
- ___ ___ Check for loose bolts on dryer (Hit screens and panels and listen for rattles).
- ___ ___ Check that all screens installed with rough side out.
- ___ ___ Make sure Plenum Sensor located 36" from rear of Dryer.
- ___ ___ Check Wet Bin Tie Downs are installed.
- ___ ___ Check Hair Pins & Wedges are installed.
- ___ ___ Check that the plastic grommets are installed on the EMT conduit running to the back of the dryer.
- ___ ___ Check that all lock collars have been installed and the correct rotation applied.
- ___ ___ Blow off all metal filings from front and rear mounting angles.
- ___ ___ Check that bottom belt guard is installed correctly and motors are not pushing guards out.
- ___ ___ Check bottoms of control boxes for foreign material and blow out both if necessary.
- ___ ___ Check that both doors close without binding and will seal properly (Check weather seal on both doors for contact).
- ___ ___ Ground cable installed between both door and control box.
- ___ ___ Check that safety disconnect works properly.
- ___ ___ Check that hole plugs have been installed and siliconed.
- ___ ___ Ground lug installed.
- ___ ___ Check for loose connections by pulling on all control wires and tighten all power wires.
- ___ ___ Check that each wire has a label in both control boxes.
- ___ ___ Check and tighten all conduit fittings. Check upper junction box is siliconed.
- ___ ___ Put weep holes in bottom of white boxes.
- ___ ___ Make sure burner is centered
- ___ ___ Make sure grain hi-limits 210 are in grain column & plenum high limits 300 are in plenum

Review Paint Checklist

- ___ ___ Hand hold rail and grab bar.
- ___ ___ Shaft ends painted on Motors, Meter rolls, Augers
- ___ ___ Lock collars painted aluminum.
- ___ ___ Teflon sprayed on load motor shaft.
- ___ ___ Hitch
- ___ ___ Fan Heater blades have aluminum centers painted black for GSI / Aluminum for FFI.
- ___ ___ Venturi(s) & Grille Guards
- ___ ___ Pipe train painted black and touch up if necessary.
- ___ ___ All writing on metal removed.

Review Decal packing list to ensure all decals are on the dryer

- ___ ___ Two GSI "footballs" on frame (GSI).
- ___ ___ "Confined Space" decal on rear door (FFI).
- ___ ___ Auger warning on both sides of rear plenum closure door (GSI/FFI).
- ___ ___ Auger warning on both sides of access panel, front and rear (GSI).
- ___ ___ Auger warning on grain discharge. (1 inside and out) (GSI/FFI).
- ___ ___ Fire danger on rear access door. (1 inside and out) (GSI/FFI).
- ___ ___ Belt and chain warnings on inside of belt guard (GSI/FFI).
- ___ ___ Pulley guard has belt and chain warnings installed.
- ___ ___ Airswitch adjustment decal.
- ___ ___ Competitor flag installed (2000 series only).
- ___ ___ GSI decal installed on fan support panel (2000 series only).
- ___ ___ Error decal inside MCB (2000 series only)
- ___ ___ Electrical hazard warning installed on fan can lid.
- ___ ___ Electrical hazard warning beside fan can control box.
- ___ ___ Warning on meter roll access door (Each Door).
- ___ ___ Electrical warning decal on Network Fan/Heater box
- ___ ___ Model # (Single fan, above can in front and above door in rear) (2 fan, below bottom of fan on front panel).

Dryer Pre-fire Checklist

- ___ Check wiring in control boxes (Jumpers, loose wires, and strands).
- ___ Check wiring to the main power supply.
- ___ Check location of 1FI and 2FI wires, make sure 1 is on L1 and 2 is on L3.
- ___ Capacitor is installed on moisture control light (2000 series only).
- ___ Check all overloads are set at the rated amperage listed on motors rating plate.
- ___ Check wiring in fan boxes
- ___ Check fan overloads are set at the rated amperage listed on the motors rating plate.
- ___ Check direction of flow on all solenoids and regulators.
- ___ Perform a Dielectric Strength (Hi-Pot) test in accordance with work instruction QSD-000152.R00. ___ Pass, ___ Fail
- ___ Perform a Grounding Continuity test in accordance with work instruction QSD-000151.R00. ___ Pass, ___ Fail
- ___ Apply required power.
- ___ Install newest version of software into the computer. Version # _____
- ___ Check switch wiring using feature in program (Vision).
- ___ Check switch lights for correct colors.
- ___ Set dip switches on back of display I/O. 2 & 3 on for GSI, 2 on for FFI.
- ___ Put correct model number of dryer into computer.
- ___ Check LCD for backlighting.
- ___ Do all operating lights work?
- ___ Overload amp range: Load _____, Unload _____, Fan #1 _____, #2 _____, #3 _____, #4 _____, #5 _____, #6 _____.
- ___ Auxiliary overload amp range: Unload _____ Load _____.
- ___ Check 12 volt output. _____ Volts.
- ___ Check that grain and plenum temperature read out is correct.
- ___ Check the SCR drive resistor for the proper size.
- ___ Check outside light.
- ___ Check motor rotation: Unload (CCW) _____ Load (CW) _____ Metering rolls (CW) _____ Load CCW for FF _____.
- ___ Ensure Aux contactor engages when load is on
- ___ Ensure Aux contactor engages when unload is on
- ___ Check Unload Auger for Excessive Vibration.
- ___ Metering roll RPM and BPH are displayed and counting.
- ___ Check 2 speed operation with moisture control on for low speed and off for high speed.
- ___ Turn pots on main I/O board fully to the right.
- ___ Set SCR board pots IR to 10 o'clock and CL to 4 o'clock.
- ___ Adjust minimum voltage for SCR drive to 9 volts @ 0 on pot display for vision set 9 volts @ 50 for (2000 series)
- ___ Adjust maximum voltage for SCR drive to 180 volts @ 1000 on pot display
- ___ Check for unload auger clean out time delay after SCR has shut off meter rolls.
- ___ Check load motor on and off operation with the mercury switch with delay.
- ___ Check the out of grain timer is working.
- ___ Check motor running amps: Unload _____ amps. Load _____ amps.
- ___ Run fans with airswitch on to make sure it is wired correctly.
- ___ Check the fan motor(s) running amps: Fan #1 _____ Fan #2 _____ Fan #3 _____ Fan #4 _____ Fan #5 _____ Fan #6 _____
- ___ Check total running amps of the dryer: _____ amps.
- ___ Is there a 5 second time delay between each fan start-up.
- ___ Check 20 second safety on burners with burner on but with no gas attached. #1 ___ #2 ___ #3 ___ #4 ___ #5 ___ #6 ___

Dryer Burner Operation Checklist

- ___ Adjust the vaporizer coil (LP units only). Burner #1 _____ #2 _____ #3 _____ #4 _____ #5 _____ #6 _____
- ___ Operate dryer in continuous flow mode.
- ___ Do all burners light: Burner #1 _____ #2 _____ #3 _____ #4 _____ #5 _____ #6 _____
- ___ Adjust gas pressure _____ 3 & 10 lbs. for LP, _____ 2 & 6 lbs. for natural gas.
- ___ Check burner pipe trains for gas leaks: Burner #1 _____ #2 _____ #3 _____ #4 _____ #5 _____ #6 _____
- ___ Do all burners cycle from high to low: Burner #1 _____ #2 _____ #3 _____ #4 _____ #5 _____ #6 _____
- ___ Cycle burner six times by using the burner control switch
- ___ Cycle burner six times by setting the computer to on/off fire
- ___ Operate dryer in staged batch mode 2 times.
- ___ Does moisture control hold at the end of the dry cycle?
- ___ Video dryer with all motors and burners on.
- ___ Burn all gas out of pipe train.

Safety Shutdown Checklist

- ___ Housing high limit for fan #1 _____ #2 _____ #3 _____ #4 _____ #5 _____ #6 _____
- ___ Vapor high limit for each fan (On LP units only) #1 _____ #2 _____ #3 _____ #4 _____ #5 _____ #6 _____
- ___ Fixed grain high limits: Lower ___ Middle ___ Upper ___.
- ___ Check discharge switch with unload running to check discharge vibration and ensure proper shut down
- ___ Remove grain sensor wires to ensure proper wiring
- ___ Auxiliary user safety.
- ___ Plenum high limit for each plenum chamber.
- ___ Motor overload.
- ___ Make sure all covers are on boxes and housing high limits

